

INSTALLATION CHECK LIST

Recommended Installation Procedures

Was the coil still under pressure when received?



Were the primary and secondary drains trapped correctly?



Check SECTION VI -

Was the correct office size installed per the outdoor unit instruction?

Was the TRV bulb installed correctly? Refer to Page 2 & 3.

Were all drains trapped, tapered or plugged?

